Date:

Generac Checklist

Solar Arrays and Racking

Solar Module Label Quoted Weatherproofing & Flashing

Racking Quoted 2° Tilt and 10° Azimuth Tolerance per Optimizer Solar Arrays Quoted 420 V_{OC} & (18 I_{SC} PV Link || 12A I_{SC} SnapRS)

Each Array's Tilt Quoted AC/DC Ratio 150% || 160% w/ Battery

Roof Penetrations / Junction Box Wiring Photos Two PV Links per String & Six PV Link Maximum

Home Run / Initial Roof Conduit Penetrations Splicing / MC-4 Y-Connectors

Electrical Layout

Wall Photo(s) of All Equipment Correct Battery Cell Quoted Equipment is not in Direct Sunlight Inverter Serial Number Photos

Equipment Clearances Met

RGM Production Meter Installed For Each Inverter
Battery Cabinet Photos Showing Batteries

Consumption CTs properly installed on line-side

Battery Cell S/N Photos (one per battery cell)

Wiring

All Equipment is Properly Grounded with EGC

N-G Bond Only at Service & PV Only Disonnect

Cat-5 Terminated in Internet, CTs, & ATS ports

Inverter Wired (No N1 for Generac ATS)

Battery BMU 12V Battery Connected

Battery Power & Comm. Wired

PWRcell ATS w/ both Cat-5 Ports Terminated

Interconnection

 $\begin{tabular}{ll} Feeder Sized load-OCPD or (line-OCPD + EMS) & N-G Bond at ATS < only if service entrance > \\ \end{tabular}$

Busbar w/ Main Breaker or (line-OCPD + EMS) Load Management Photos Provided

Busbars Satisfy NEC 705.12 Maximum Load Breaker Size is not Exceeded

AC Disconnects Properly Sized Only One Inverter Connected to ATS E Terminals

Dedicated Disconnect Installed Only ATS Controlled Inverter Downstream of ATS

Common Errors

Neutral Identification Complies with NEC 200.6 EGC Identification Complies with NEC 250.119 Trench Depth Photos Comply with NEC 300.5 Cate-5 Comm. Cables are Separated per 2020 NEC 805.133 or 2023 NEC 800.133(B) Valid Configuration If Installed After 03/14 https://generac-fs.inquisiqlms.com/warehouse/ generac-fs/documents/course/627/PWRcell1PInverterSLDs_ RevK.pdf

Date:

Generac Checklist

Commissioning

All Inverters on PWRfleet Portal
Ownership || Editor Properly Provided
Portal Shows All Equipment, Including RGM
Cellular Modem Photo Installed with Beacon
Beacon Compliance Report PDF
Beacon Screenshot Showing RGM & LTE Cellular

Islanding Test (Arrows from PV||ESS to Home) Inverter Screen: Battery Min. SOC = 20% Inverter Screen: Battery Min. SoOC Abs. = 5% Inverter Screen: Each ""SnapRSInstalled"" Count OR Beacon Screenshot Showing PV Link Summary PV Links @ 2.5-3kW w/ PVLink Sizing Tool

Compliance Report

Post Commissioning Compliance Report
PV Only: Operation Modes (Grid Tie & Sell)
NumTransSwitchs: ATS: 1 || Generator: 2

Enable Load Shedding at 1 with PWRmanager Enable Load Shedding at 2 without PWRmanager Islanding Enabled

Table 1: Generac Capacitance Table

Inverter Configuration	Battery Module Quantity	$ \begin{array}{c} \textbf{Available} \\ \textbf{Capacitance} \\ \\ kW \end{array} $	Maximum 240V Load Braker
Protected Backup Loads Panel or ATS	3	3.4	20
Protected Backup Loads Panel or ATS	4	4.5	25
Protected Backup Loads Panel or ATS	5	5.6	30
Protected Backup Loads Panel or ATS	6	6.7	35
ATS	6	9	50*
ATS	6 &2	11	60*

^{*} Please ensure larger loads are managed by the PWRmanager or SMMs.